

EROSION CONTROL PLAN CHECKLIST

DES	DESIGN ENGINEER: PROJECT:	
1.0	OATION INFORMATION	
	OCATION INFORMATION	
	Project location & labeled vicinity map (roads, streets)	
	North arrow and scale	
	Drainage Basin and receiving water course	
	Watershed Overlay and method of Watershed Protection	
	Floodplain statement with FEMA map information including Local Floodplain or Flood Study information	
	Wetlands statement	
GE	ENERAL SITE FEATURES	
	Property lines & ownership ID for adjoining properties	
	Existing contours with elevations (topographic lines)	
	Proposed contours with elevations	
	Limits of disturbed area (provide acreage total, delineate limits, and label)	
	Planned and existing building locations and elevations	
	Planned & existing road locations & elevations, including temporary access roads	
	Lot and/or building numbers	
	Hydrogeologic features: rock outcrops, seeps, springs, wetland limits, streams, lakes, ponds, dams, etc. (include all riparian buffer zones and DWR or Cary buffer determinations)	
	Easements and drainageways; Include copies of any recorded easements and/or agreements with adjoining property owners	
	Stockpile locations	
	Profiles of streets, utilities, ditch lines, etc.	
	Required Army Corps 404 permit and Water Quality 401 certification	
SIT	TE DRAINAGE FEATURES	
	Existing and planned drainage patterns (include off-site areas that drain through project)	
	Pre- and Post-development drainage area delineation and/or exhibit	
	Size and location of culverts and sewers	
	Size and location of curverts and sewers	



	Design calculation and construction details for culverts and storm sewers
	Design calculations for peak discharges of runoff (including the construction phase and final runoff coefficients of the site)
	Provide summary table for Pre and Post peak discharges at each point of discharge
	Name of receiving watercourse or name of municipal operator (only where stormwater discharges are to occur)
ER	OSION CONTROL MEASURES
	Phased sediment and erosion control plan (Erosion control plans should include a minimum of two phases of construction shown on separate plan sheets. Additional phases may be necessary based on complexity and sequencing of the development.)
	Legend with appropriate symbols for all measures
	Location of temporary and permanent measures
	Construction drawings and Cary Standard Details for temporary and permanent measure See: https://www.carync.gov/business-development/developing-in-cary/standard-specifications-and-details/standard-detail-drawings-2023
	Design specifications for sediment basins and other measures
	Maintenance requirements during construction
	Contact person responsible for maintenance during construction
	Maintenance requirements and responsible person(s) of permanent measures
ER	OSION CONTROL CALCULATIONS
	Discharge and velocity calculations for open channel and ditch flows (easement & rights-of-way)
	Design calcs and cross sections and method of stabilization for existing and planned channels (include temporary linings). Include appropriate permissible velocity and/or shear stress data.
	Design calcs and dimension of sediment basins (note surface area and dewatering standards as well as diversion of runoff to the basins).
	Design calculations and construction details of energy dissipaters below culverts and storm sewer outlets (for riprap aprons, include stone sizes and apron dimensions)
	Design calculations and construction details to control groundwater, i.e. seeps, high water table, etc.
OT	HER INFORMATION
	Completed Financial Responsibility/Ownership Form (to be signed by person financially responsible for project) submitted at time of grading permit application
	Phased construction sequence related to sedimentation and erosion control plan (include installation of critical measures prior to initiation of the land-disturbing activity and removal of measures after they serve have been permanently stabilized) See: https://www.carync.gov/home/showpublisheddocument/30123/638242498488500000



	Narrative describing the nature and purpose of the construction activity
VE	GETATIVE STABILIZATION
	Areas and acreage to be vegetatively stabilized
	Planned vegetation with details of plants, seed, mulch, fertilizer
	Specifications for permanent and temporary vegetation
	Method of soil preparation and amendments
	Temporary seeding schedule See: https://www.carync.gov/home/showpublisheddocument/30123/638242498488500000
NOT	E: Plan should include provisions for groundcover in accordance with NPDES Construction Stormwater General Permit NCG010000.
ER	OSION CONTROL NOTES (include the following notes on ESC Plans)
	Permanent ground cover will be established in 15 working days or 90 calendar days, whichever is shorter.
	Cut and fill slopes will be stabilized within 15 days of any phase of grading.
	Project may require a pre-construction conference before the grading permit is issued.
	The skimmer, riser structure(s) and barrel(s) must be on site before the grading permit is issued.
	The streets in front of the project will be kept clean at all times or a wash station will be required.
	Cut and fill slope that is (2:1) or greater shall be stabilized with permanent slope retention
	devices or a suitable combination of plantings and retention devices. Slopes greater than
	three to one (3:1) shall not be stabilized with turf grass but must be stabilized with vegetation that requires minimal maintenance. Weeping Love Grass, Red Fescue or other approved variety.
	Tree protection fencing on this project will be installed and inspected before the grading permit is issued.
	Construction Entrances must be modified to achieve ADA compliance where applicable.
	A turbidity curtain may be required to be installed by the developer if warranted by downstream impacts.
NP	DES/NCG01 REQUIRED PLAN SHEETS
	If over 1 AC disturbance, provide required NCG01/NPDES note sheets per NCDEQ; https://deq.nc.gov/about/divisions/energy-mineral-land-resources/energy-mineral-land-permits/stormwater-permits/construction-sw